Public Works (1902) Department.

G.O., No. 1088 / 1089 J

DATED 19th September 1902.

80 copies of G.O.
3/2 38 copies of Estt. with docket at the back for the G. of I.
30 copies of Estt.

20/9/02

[Despatch Abstract.]

Kovil Pappagudi offtake, Periyar Project.

The estimate, amounting to Rs 2330; for extending the —— and excavating two minor distributaries and field channels sanctioned, and a copy of the Pro: ordered to be forwarded to the G. of I for information.

Kovil Pappagudi offtake, Periyar Project

Forwarding a copy of the Pro: sanctioning the estimate, amounting to Rs 2330, for extending the —— and excavating two minor distributaries and field channels.

P. W. 26.
1,500—11-1-02.

Registered

7 E J

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1902} of Madras.

PUBLIC WORKS.

Recd. } 1902. *Enclosures*

Regd. *Spare copies*

G.O., Nos. 1088, 1089 I., 19th September 1902.

SEPTEMBER.

Kovil Pappagudy offtake, Periyar Project

Forwarding a copy of the Proceedings sanctioning the estimate, amounting to Rs. 2,330, for extending the —, and excavating two minor distributaries and field channels.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

From Colonel O. V. BODDY, R.E., Superintending Engineer, VI Circle, to the Chief Engineer for Irrigation, dated Trichinopoly, 15th March 1902, No. 349 M.D.

I have the honour to forward, herewith for sanction, an estimate, amounting to Rs. 1,810, for extending and regrading the tail end of the Kovil Pappagudy offtake.

2. The Sinna kanmoy and Karisakulam tanks are to be abandoned, and the estimate provides for the necessary field channels for the irrigation of their beds, as well as for a more improved method of irrigating the auctioned waste and pattah dry lands in Kovil Pappagudy village. The work is classed as unremunerative. The works are most necessary and should be carried out at once.

ENCLOSURES.

Report.

This estimate provides for extending and regrading the tail end of Kovil Pappagudy offtake and constructing two minor distributaries with the necessary field channels for irrigating the beds of the Sinna kanmoy and Karisakulam tanks which are to be abandoned. There is a further reason for the estimate, viz., to provide increased facility for irrigating the auctioned waste and pattah dry lands in Kovil Pappagudy village. These are at present irrigated by damming the end of the distributary and supplying them from a high level sluice in the Sinna kanmoy, which procedure is not satisfactory for either the ryot or Government.

The sketch plan accompanying the estimate indicates sufficiently clearly the position and object of the various masonry works provided for in the estimate.

The work cannot exactly be described as purely remunerative ,because the estimate includes provision for what is merely an improvement. A statement is, however, enclosed showing the anticipated increase in revenue.

The work will be carried out in accordance with the current standard specifications.

Estimate form—Abstract—Classified.

Sub-head.	Names of works.	Amount of estimate for individual works.	Total of sub-heads.	Total for each canal or distributary.	Total of each main head.
1	2	3	4	5	6
	IMPERIAL.	RS.	RS.	RS.	RS.
	CAPITAL EXPENDITURE NOT CHARGED TO REVENUE.				
	49. IRRIGATION.				
	Periyár Project.				
	Open Capital Account. I. Works.				
	3. Distributaries.				
	Remunerative work.				
	Extending the tail end of the Kovil Pappagudy offtake, 4th Branch channel.				
B. Land ..	1. Compensation for land	137	137		
C. Works ..	2. Regulator at 0 mile 5 furlongs in Kovil Pappagudy distributary.	82			
	3. Undertunnel at 700 feet in No. 1 sub-distributary.	127			
	4. Road culvert at 1900 feet in No. 1 sub-distributary.	93			
	5. 4-feet drop at 2,600 feet in No. 1 sub-distributary.	183			
	6. Masonry sluice at 0 mile 7 furlongs 50 feet in Kovil Pappagudy distributary.	~~870~~ 70			
	7. Culvert in No. 2 sub-distributary	93			
	8. Undertunnel for Thathanery drain	180			
	9. Constructing a 4-feet drop in the distributary ..	183			
	10. Undertunnel for Thathanery drain at 1 mile 2 furlongs, Kovil Pappagudy distributary.	180			
			1,191		
L. Earth work.	11. Excavating No. 1 sub-distributary	310			
	12. ,, ,, 2 ,, ...	140			
	13. Continuing the tail end of Kovil Pappagudy distributary.	108			
			558		
O. Miscellaneous.	Demarcation stones, etc.	34	34		
	Total, I. Works	..	..	1,920	
	II. Establishment ..	..	..	410	
	Total of Estimate ..	..	..		2,330

KODAIKANAL,
19th February 1902.

(Signed) H. T. KEELING,
Ex. Engr., Madura Division.

To the Superintending Engineer, VI Circle, dated 16th May 1902, No. 52 M.D.
From the ,, ,, VI ,, ,, 31st July ,, ,, 1112 M.D.
To the ,, ,, VI ,, ,, 6th Aug. ,, ,, 71 M.D.
From the ,, ,, VI ,, ,, 20th ,, ,, 1193 M.D.

No. 237 I.

Note by the Chief Engineer for Irrigation.

With the first of the papers read above, the Superintending Engineer, VI Circle, submitted an estimate amounting to Rs. 1,810 for extending the tail end of the Kovil Pappagudy offtake, 4th Branch channel, Periyár Project, and excavating two minor distributaries with the necessary field channels for irrigating the beds of the Sinna kanmoy and Karisakulam tanks ordered to be abandoned in G.O., No. 710 I., dated 19th August 1896. The estimate was returned to him with the request that the approval of the Collector thereto might be obtained in accordance with G.O., No. 176 I., dated 20th February 1897. The Superintending Engineer now resubmits the estimate

countersigned by the Collector who, it is reported, has no objection to the two tanks being abandoned provided that the supply of Periyár water would in future be sufficient, the Deputy Collector having brought to his notice that the supply to these tanks had not been satisfactory. As it is considered that the proposed works when carried out would give a better and quicker supply, the estimate as increased in this office to Rs. 1,920 owing to the provision of an apron and revetment to one of the drops and the undertunnels, and of wings to the culverts, is recommended for sanction.

2. The proposed works are intended to irrigate an extent of 132 acres, from which an annual revenue of Rs. 1,320 is anticipated. They are therefore classed as "remunerative" and will probably be completed by the 31st March 1903.

(Signed) A. W. SMART, Col., R.E.,
12th September 1902. Ag. Chief Engineer for Irrigation.

Order—No. 1088 I., dated 19th September 1902.

The estimate amounting to Rs. 1,920 or Rs. 2,330 including the establishment charge for extending the tail end of the Kovil Pappagudy offtake, 4th Branch channel, Periyár Project, and excavating two minor distributaries and field channels is sanctioned.

2. This sanction is registered as No. 142 I. of 1902–1903 and will expire on the 31st March 1903.

3. Ordered that a copy of these Proceedings be forwarded to the Government of India for information.

[Here enter No. 1089 I., dated 19th September 1902.]

(True Extract.)

(Signed) A. W. SMART, Col., R.E.,
Ag. Joint Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
,, Superintending Engineer, VI Circle, with plans and estimate.
„ Examiner, Public Works Accounts.

Endorsement—No. 1089 I., dated 19th September 1902.

Forwarded.

(By order.)

(Signed) A. W. SMART, Col., R.E.,
Ag. Joint Secretary to Government,
Irrigation Branch.

Exd. C. Kuppuswami.

5,000—21-1-01.

Public Works (1902) Department.

CURRENT No. 40 MA.

From

[Name] Col O. V. Boddy R.E.

[Designation] Supg Engineer, 6 circle

[Station] Trichinopoly

No. 349 MD

Dated 15th March, 1902

Enclosures { *Plans* 14, *Others* 1 } *Total* 15

Spare copies

Received 18. 3. 1902

Registered 18. 3. 1902

SUBJECT.

Kovilpappakudi Tank — forwarding for sanction an estimate amounting to Rs 1810 for extending and regrading the tail end of the —

BACK PAPERS. D. E. I. for orders

FURTHER PAPERS.

152 MD/02

18/3/02

2

7/17

To

Col. C. T. Bodley, RE

The ~~Secretary to Government~~ Chief Engineer for Irrigation Public Works Department.

No. 349 MD

OFFICE OF THE SUPERINTENDING ENGINEER,

6TH CIRCLE,

Trichinopoly, 15th March 1902.

7/17

From

Col. C. V. Boddy, RE

Superintending Engineer,

6th Circle.

1P

To

The Chief Engineer,

for Irrigation

Madras.

SIR,

15- ENCLOSURES.

1. Estimate ✓
1. Index map ✓
4. Sheets of level Sections ✓
9. Do. of Masonry plans

15

I have the honor to forward herewith for sanction an estimate amounting to Rs 1810. for extending and regrading the tail end of the Kovilpappa-gudi offtake.

2. The Sirma Konmoy and Kariakulam tanks are to be abandoned, and the estimate provides for the necessary field channels for the irrigation of their beds, as well as for a more improved method of irrigating the auctioned waste and puttah dry lands

in

in Kovilpappagudi village.
The work is classed as unremunerative.
The works are most necessary and should be carried out at once.

I have the honor to be
Sir
Your most obedt. Servant

[illegible] Col, RE
Supdg Engineer, VI Circle

PV.

CHIEF ENGINEER
FOR IRRIGATION.
10 MAR 1902
No. 40 md

28

SUPG. ENGINEER'S OFFICE. No. 27 FEB. 1902 P. W. D. SIXTH CIRCLE.

SUPG. ENGINEER'S OFFICE. No. 29 JUL. 1902 P. W. D. SIXTH CIRCLE.

Report.

This estimate provides for extending and regrading the tail end of Kovilpappagudi Offtake and constructing two - minor distributaries with the necessary field channels for irrigating the beds of the Sinna Kanmoy and Karisakulam - Tanks which are to be abandoned. There is a further reason for the estimate viz., to provide increased facility for - irrigating the auctioned waste and pattah dry lands in Kovilpappagudi Village. These are at present irrigated by -- damming the end of the distributary and supplying them from a high level sluice in the Sinna kanmoy, which procedure is not satisfactory for either the ryot or Government.

The sketch plan accompanying the estimate indicates sufficiently clearly the position and object of the various masonry works provided for in the estimate.

The work cannot exactly be described as purely remunerative because the estimate includes provision for - what is merely an improvement. A statement is however - enclosed showing the anticipated increase in revenue.

not reed ... 6/8/02

The work will be carried out in accordance with the current standard specifications.

19-2-02.

H. I. Rub...

Executive Engineer,
Madura Division.

D.K.
11/2/02.

CHIEF ENGINEER
FOR IRRIGATION.
18 MAR 1902

Report

Prog 11 / 9295/02

3 Por

ESTIMATE FORM—Abstract—Classified.

Sub-head.	Names of Works.	Amount of Estimate for individual Works.	Total of Sub-heads.	Total for each Canal or Distributary.	Total of each Main head.	REMARKS.
1	2	3	4	5	6	7

Imperial

~~Imperial~~ Irrigation. ~~49~~ Capital Expenditure not charged ~~against~~ to Revenue

49. Irrigation

Periyar Project.

Open Capital Account

1. W o r k s.

3. Distributaries.

Extending the tail end of the Kovil Pappagudy offtake 4th Branch channel

~~Excavating sub distributaries from & continuing the tail end of Kovil Pappagudy Distributaries.~~

Remunerative work

Sub-head	Names of Works	Amount of Estimate for individual Works	Total of Sub-heads	Total for each Canal or Distributary	Total of each Main head	Remarks
B. Land.	1. Compensation for land.	137				
			137			
C. Works.	2 Regulator at 0 miles 5 F. in Kovilpappagudy Distributary...	82 ~~72~~				
	3. Undertunnel at 700 feet in No. 1 sub distributary...	127 ~~43~~ ~~117~~				
	4. Road culvert at 1900 ft. in No. 1 sub distributary.	93 ~~68~~				
	5. 4 ft. Drop at 2600 feet in No. sub distributary.	183 ~~175~~				
	6. Masonry sluice at 0 mile 7 furlongs 50 ft. in Kovil pappagudy Distributary..	170				
	7. Culvert in No. 2 sub Dy.	93 ~~68~~				
	8. Undertunnel for Thathanery drain.	180 ~~165~~				
	9. Constructing a four feet Drop in the distributary.	183 ~~185~~				
	10 Undertunnel for Thathanery drain at 1 M. 2 fur. -- Kovilpappagudy Distributary.	180 ~~165~~	1191 ~~1080~~ ~~1085~~			
L. Earthwork.	11. Excavating No. 1 sub distributary.	310 ~~320~~				
	Carried over...	~~320~~ 310	~~1222~~ ~~1217~~ 1328			

STATION————

Dated————

Executive Engineer.

2,000—15-5-95.

(E. No. 126.)

_______________ CIRCLE.

DIVISION—

DISTRICT

ESTIMATE FORM—Abstract—Classified.

To accompany the Detailed Estimate No.

of 189 -9 for*

* Here enter the Name and Description of work in full.

4 Por

ESTIMATE FORM—Abstract—Classified.

Sub-head.	Names of Works.	Amount of Estimate for individual Works.	Total of Sub-heads.	Total for each Canal or Distributary.	Total of each Main head.	REMARKS.
1	2	3	4	5	6	7
	Brought forward...	~~320~~ 310	~~1222~~ ~~1217~~ 1328			
	12. Excavating No. 2 sub Dy.	~~125~~ 140				
	13. Continuing the tail end of Kovilpappagudy Dy..	108				
			~~553~~ 558			
O. Miscellaneous.	Demarcation stones &c,.	~~35~~ 34				
			~~35~~ 34			
	Total 1 works...	...	...	~~1810~~ 1920		
	ii Establishment.			~~410~~ 410		
	~~iii Tools & Plant.~~			~~24~~		
	Total of estimate	...	...	...	~~2250~~ ~~2300~~ 2330	2330

Sanctioned vide G.O. No 1088 dated 15.9.02
registered as No 142 of 02-03

STATION Kadankanal

Dated 19-2-0

H. J. Keir[?]

Executive Engineer.

(E. No. 126.)

CHIEF ENGINEER FOR IRRIGATION. 13 MAR. 1902 No.

______ CIRCLE.

CHIEF ENGINEER FOR IRRIGATION. 2 AUG. 1902 No.

DIVISION— Madura.

DISTRICT Madura.

ESTIMATE FORM—Abstract—Classified.

To accompany the Detailed Estimate No.

of 189 –9 for *

---

* Here enter the Name and Description of work in full.

4295/02

Public Works (1902) Department

IRRIGATION BRANCH.

ISSUE No. VI / 52 MD

To

The Supg Engineer 6 C.

(Reply to letter No. , dated)

Dated 16 May 02

Despatched 21 do

Enclosures * 15

* Particulars of Enclosures.

Plans 14
Memo 1

SUBJECT.

Koilpappakudi Tank.
Returns with remarks the p[...]
ests for intending and [...]
regarding the tail and offt[...]
for resubmission with the
Collector's approval

E. I. Form No. 13—4,000—19-3-02.

BACK PAPERS.

No.	Date.
Re 6 Mo/02	Memo

Sent to Government with No. I., dated 190 .

Printed with G.O., No. I., dated 190 .

REMINDERS ISSUED.

No. 1, dated 190

" 2 "

" 3 "

" 4 "

" 5 "

KEEP-WITHS.

FURTHER PAPERS.

No.	Date.
R 127 Md	20-4-02

No. VI/52 M.D.

Memo.

Enclos 15

With reference to letter No. 3489-I, dated 15th March 1902 from the Supg Engineer, VI Circle, the undersigned has the honour to return the estimate received therewith and to request that the Collector's approval of it may be obtained in accordance with G.O. No. 176-I, dated 20th February 1897.

+ flag 11

2. The estimate has been increased in this office by Rs. 110 owing to the provision of an apron and revetment to one of the drops and the undertunnels and to the provision of wings for the culverts.

To.

The Supg Engr. VI Circle.

A.G.M. 15/3/02

[signature] 16/3/02

Tuby [initials] 12/5/02.

40 Inch

PW89
9295/02

3,000—30-7-01.

Public Works (1902) Department.

CURRENT No. 115. M.D.

From

[Name] H. J. Wilson Esquire

[Designation] Offg: Supg Engineer, Tr. Circle

[Station] Trichinopoly

No. 1112 M.D.

Dated 31 July 1902

Enclosures { Plans 14 / Others 1 } Total 15.

Spare copies

Received 2. 8. 1902.

Registered 2. 8. 1902

SUBJECT.

Excavating Sub Distributaries from and continuing the tail end of Kovil Pattagudy Distributary — Tr. Branch Channel — Submitting for sanction an Estimate of Rs 1920 for —

BACK PAPERS. S.E.'s for orders of the estimate may be checked for sanction

[illegible] 2/8/02 G.E. [illegible] 2/8/02 C.E.

FURTHER PAPERS.

De [illegible] 8/02 The estimate has been checked [illegible] 2-8-02

Public Works (Irr.) Department

To

The ~~Secretary to Government~~ Chief Engineer, Public Works Department. for Irrigation

Sir,

I have the honor to forward for sanction an estimate amounting to Rs 1920 for excavating sub distributaries from and continuing the tail end of Koilpappagudy distributary, IV Branch channel - Periyar Project. Two tanks, Sinna Kanmoi and Karusalkulam will be abandoned. The Collector has countersigned the estimate and in doing so remarks that there is no objection in the Revenue Department to the two tanks being abandoned on the assurance that the supply of Periyar water will in future be sufficient. The Special Deputy Collector has brought to the notice of the Collector that the supply of Periyar

water to these two tanks has not hitherto been satisfactory and adds that the soil of the beds is of inferior quality being more or less saline. As regards the supply the Executive Engineer considers that the required assurance may be given on any reasonable assumption and that the beds if saline should not be sold until the salts are washed out.

The new works are to assure a better and quicker supply and to carry these out the abandonment of the tanks as a source of irrigation is necessary.

I have the honor to be
Sir,
Your most obedt. Servant

Offg. Supg Engineer
W. Circle

R 115 md
2.8.02

Reel 10
9295/02

90

Public Works (1902) Department

IRRIGATION BRANCH.

ISSUE No. 7/ 1 ND

To

The Supg Engineer C'circle

(Reply to letter No. , dated)

Dated 6. 8. 02

Despatched 8 do

Enclosures *

* Particulars of Enclosures.

SUBJECT.

Excavating sub distributaries from & continuing the tail end of Kovil Pappagudy Distributary of IV. Bch Chl - Requests to forward the Revenue Statement referred to in the report accompanying the estimate for -

C81

[illegible]

E. I. Form No. 13—4,000— 9-3-02.

BACK PAPERS.

No.	Date.
Apps. [illegible] for	

Sent to Government with No. I.,
dated 190 .
Printed with G.O., No. I.,
dated 190 .

REMINDERS ISSUED.

No. 1, dated 190 .
" 2 "
" 3 "
" 4 "
" 5 "

KEEP-WITHS.

FURTHER PAPERS.

No.	Date.

No 71 M.D. VI

Memo

With reference to his let[ter]
No 1112 M.D., d/ 31 July 1902, t[he]
Supt Engineer, VI Circle, is
informed that the revenu[e]
statement referred to in the
report accompanying the
estimate therewith submitte[d]
has not been received
in this Office. It is requeste[d]
that the statement may b[e]
forwarded at an early da[te]

[illegible]
6/8/02

H.D.

After desp of this memo
please pass on the file to
the C.R.D.

[illegible]

To

The Supt Engr, VI Circle.

[illegible]
6/8/02

Rw 612
4295/02

3,000—21-1-01.

Public Works (1902) Department.

CURRENT No. 127. Wd

From

[Name] F. J. Wilson Esquire

[Designation] Offg: Superintending Engineer, VI Circle

[Station] Trichinopoly

No. 1193 Wd

Dated 20 August 1902

Enclosures { Plans / Others } Total 1

Spare copies

Received 22-8. 1902

Registered 22-8. 1902

SUBJECT.

Excavating Sub distributaries &ca from Korit Pappagudi distributary. To Branch channel —— Forwarding the Revenue statement referred to in the estimate for —

BACK PAPERS.

Connected papers are with C.E. He wants the file to be sent to him

Papers

FURTHER PAPERS.

Esti has been checked by C.E.

CHIEF ENGINEER
FOR IRRIGATION.
22 AUG. 1902
No. 127 Ind

To

The ~~Secretary to Government~~ Chief Engineer Public Works Department.
for Irrigation

Encls – 1

× with C.E.I. for checking

Sir,

With reference to your Memorandum No. VI/71 M.D. dated 6 August 1902, I have the honor to forward herewith the Revenue Statement referred to.

I have the honor to be
Sir
Your most obedt Servant
[signature]
Offg: Supdg Engineer
VI Circle

[signature]
20/8/02

Revenue statement to accompany the estimate for Excavating sub Distributaries from and Continuing the tail end of Koilppagudy distributary IV Branch channel.

Name of Village Taluk. Tank etc	Existing Wet: area in acres	Existing Wet: Old Revenue	Existing Wet: Increase in Revenue	Patta Dry: area in acres	Patta Dry: Revenue as double crop wet	Irrigable waste: area in acres	Irrigable waste: Revenue as double crop wet	Irrigable waste: Probable sale proceeds	Irrigable waste: 4 p.c on sale proceeds	Irrigable Tank bed: area in acres	Irrigable Tank bed: Revenue as double crop wet	Irrigable Tank bed: Probable sale proceeds	Irrigable Tank bed: 4 p.c. on sale proceeds	Total Revenue	Remarks
Koilpappagudy } Sinna Kanmoy }	"	"	"	"	"	"	"	"	"	80	640	4000	160	800	True copy of the Revenue statement attached to the Estimate for "Abandoning Kovilpappagudi Kariaalkulam tanks" will be submitted for sanction shortly
Kariaalkulam	"	"	"	"	"	"	"	"	"	52	416	2600	104	520	
Total	"	"	"	"	"	"	"	"		132	1056	6600	264	1320	

JH
13/3/02

Madura
13 - March 1902

[signature]
18/3/02

S. F. V.

H. J. Rich[?]
Executive Engineer
Madura Dn

Ind

SUPG. ENGINEER'S OFFICE,
No. 155
15 MAR. 1902
P. W. D.
SIXTH CIRCLE.

CHIEF ENGINEER
FOR IRRIGATION.
22 AUG. 1902
No. 127 Ind
1

Rw 813
4295/02

P. W. Cu. 9295
Registered 17-9-02

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

H.E

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Estᵉ for extending the Kovil Pappagudi Offtake, Periyar project.

READ the following

From the Supg: Engineer, 6th Circle, dᵈ 15th March 1902, No. 349 M.D.
To ——— do ——— 16th May 1902, No. 52 M.D.
From ——— do ——— 31st July 1902, No. 1112 M.D.
To ——— do ——— 6th August 1902, No. 71 M.D.
From ——— do ——— 20th August 1902, No. 1193 M.D.

Classified abstract estimate amounting to Rs 2,330

No. 237 I dᵈ 12-9-02

Note by the Chief Engineer for Irrig.

—

With the first of the papers read above, the Supg: Engineer, 6th Circle, submitted an estimate amounting to Rs 1,810 for extending the tail end of the Kovil Pappagudi offtake, 4th Branch channel, Periyar Project and excavating two minor distributaries with the necessary field channels for irrigating the beds of the Sinna Kanmoy and Karisakulam tank

ordered to be abandoned in
G.O No 710 I, d/ 19th August 1896. **N**
The estimate was returned to
him with the request that
the approval of the Collector thereto
might be obtained in accordance
with G.O No 176 I, d/ 20-2-1897. **Q**
The Supg: Engineer now resubmits
the estimate countersigned
by the Collector, who, it is reported,
has no objection to the two
tanks being abandoned provided
that the supply of Periyar water
would in future be sufficient,
the Deputy Collector having brought
to his notice that the supply to
these tanks had not been
satisfactory. As it is considered
that the proposed works when
carried out would give a better
and quicker supply, the estimate
as increased in this office to
Rs 1,920 owing to the provision
of an apron and revetment

78

to one of the drops and the undertunnels, and of wings to the culverts, is recommended for sanction

2. The proposed works are intended to irrigate an extent of 132 acres from which an annual revenue of Rs 1.320 is anticipated. They are therefore classed as "remunerative" and will probably be completed by the 31st March 1903.

Order thereon No. 1088 I of 19.9.02

Irrign Acct

The estimate amounting to Rs 1,920 or Rs 2,330 including the establishment charges for extending the tail end of the Kovil Pappagudy offtake, 4th Branch channel, Periyar Project and excavating two minor distributaries and field channels is sanctioned

A
11-9-02

2. This sanction is registered as No. 142 I of 1902-03 and

will expire on the 31st March 1903.

3. Ordered that a copy of these Proceedings be forwarded to the Government of India for information.

Endorsement No. 1089 D.D. 19.9.02

Forwarded.

[illegible]
5/9/02

[illegible]
6/9/02

DESPATCHED
3 OCT. 1902

DESPATCHED
3 OCT. 1902

To
The Chief Engr. for Irrgn.
" Supg. Engr. VI Circle
with plans & Est.
" Examiner P. W. accounts

[illegible]
5/9/02

E. I. Form No. 1 (a)—200—12-7-02.